RESTORE ACT GRANT

NEW WATER LINE DISTRIBUTION SCHEDULE

Water lines scheduled for upgrade during the 2025/2026 year with their tentative dates. These dates are subject to change due to weather or other issues beyond the contractor's control. If your road is not listed, then it will not be upgraded or may not need upgrading.

Activity	Start	Finish	Duration (days)	Critical
Mobilization & Submittals	2025-10-20	2025-10-30	10	Yes
Survey & Layout	2025-10-30	2025-11-06	7	Yes
Install 6" Main – LLOYD ROAD	2025-11-06	2025-11-25	19	Yes
Install 6" Main – FIELDS LANE	2025-11-25	2025-11-30	5	Yes
Install 6" Main – HORNE DRIVE	2025-11-30	2025-12-03	3	Yes
Install 6" Main – SAINT MICHAEL STREET	2025-12-03	2025-12-17	14	Yes
Install 6" Main – WALNUT STREET & FAITH STREET	2025-12-17	2025-12-22	5	Yes
Install 6" Main – JULIUS STREET	2025-12-22	2025-12-28	6	Yes
Install 6" Main – EAST DAVENPORT STREET	2025-12-28	2026-01-09	12	Yes
Zone 1 – Pressure Testing & Disinfection	2026-01-09	2026-02-03	25	Yes
Zone 1 – Service Connections	2026-02-03	2026-02-28	25	Yes
Zone 1 – Tie-ins to Existing System	2026-02-28	2026-03-07	7	Yes
Install 6" Main – JUDY ROAD	2026-03-07	2026-03-13	6	Yes
Install 6" Main – HARDING AVE	2026-03-13	2026-03-19	6	Yes
Install 6" Main – CHILDRESS AVENUE	2026-03-19	2026-03-25	6	Yes
Install 6" Main – OLE ROAD & COUNTY ROAD	2026-03-25	2026-04-05	11	Yes
Install 6" Main – EAST ALBA STREET AND LUCKY WAY	2026-04-05	2026-04-15	10	Yes
Install 6" Main – MARCUS ROAD	2026-04-15	2026-04-23	8	Yes
Install 6" Main – LUCKIE STREET	2026-04-23	2026-05-01	8	Yes
Zone 2 – Pressure Testing & Disinfection	2026-05-01	2026-05-23	22	Yes
Zone 2 – Service Connections	2026-05-23	2026-06-14	22	Yes
Zone 2 – Tie-ins to Existing System	2026-06-14	2026-06-21	7	Yes
Install 6" Main – WALNUT STREET	2026-06-21	2026-06-29	8	Yes
Install 6" Main – CHARRY STREET	2026-06-29	2026-07-01	2	Yes
Install 6" Main – SHELL BELT ROAD SOUTH	2026-07-01	2026-08-13	43	Yes
Zone 3 – Pressure Testing & Disinfection	2026-08-13	2026-09-03	21	Yes
Zone 3 – Service Connections	2026-09-03	2026-09-24	21	Yes
Zone 3 – Tie-ins to Existing System	2026-09-24	2026-09-27	3	Yes
Install 6" Main – NIOLIN LANE	2026-09-27	2026-10-05	8	Yes
Install 6" Main – KENNEDY LANE	2026-10-05	2026-10-13	8	Yes
Install 6" Main – PALMETTO STREET, PINE AVE AND RABBY AVE	2026-10-13	2026-10-27	14	Yes
Install 6" Main – PEACH STREET & BEECH STREET	2026-10-27	2026-10-31	4	Yes
Install 6" Main – RAYFIELD STREET	2026-10-31	2026-11-06	6	Yes
Install 6" Main – ADAMS STREET	2026-11-06	2026-11-16	10	Yes

Install 6" Main – DELCAMBRE STREET & 7 TH AVE	2026-11-16	2026-11-21	5	Yes
Zone 4 – Pressure Testing & Disinfection	2026-11-21	2026-12-12	21	Yes
Zone 4 – Service Connections	2026-12-12	2027-01-02	21	Yes
Zone 4 – Tie-ins to Existing System	2027-01-02	2027-01-09	7	Yes
Install 6" Main – 6TH AVE	2027-01-09	2027-01-14	5	Yes
Install 6" Main – POWELL AVE	2027-01-14	2027-01-18	4	Yes
Install 6" Main – W RABBY STREET	2027-01-18	2027-01-21	3	Yes
Install 6" Main – LINDBURG STREET (SET 1)	2027-01-21	2027-01-24	3	Yes
Install 6" Main – 3RD AVE	2027-01-24	2027-01-30	6	Yes
Install 6" Main – LINDBURG STREET (SET 2)	2027-01-30	2027-02-04	5	Yes
Install 6" Main – JONES AVE	2027-02-04	2027-02-11	7	Yes
Install 6" Main – HAMILTON STREET	2027-02-11	2027-02-13	2	Yes
Install 6" Main – NORTH SEAMAN AVE	2027-02-13	2027-02-19	6	Yes
Install 6" Main – SOUTH SEAMAN AVE	2027-02-19	2027-02-22	3	Yes
Install 6" Main – MCLEAN STREET	2027-02-22	2027-02-25	3	Yes
Install 6" Main – BATES AVE	2027-02-25	2027-03-05	8	Yes
Zone 5 – Pressure Testing & Disinfection	2027-03-05	2027-03-26	21	Yes
Zone 5 – Service Connections	2027-03-26	2027-04-16	21	Yes
Zone 5 – Tie-ins to Existing System	2027-04-16	2027-04-28	12	Yes
Install 6" Main – BRYANT STREET	2027-04-28	2027-05-05	7	Yes
Zone 6 – Pressure Testing & Disinfection	2027-05-05	2027-05-08	3	Yes
Zone 6 – Service Connections	2027-05-08	2027-05-11	3	Yes
Zone 6 – Tie-ins to Existing System	2027-05-11	2027-05-13	2	Yes
Restoration & Asphalt Patching (All Zones)	2027-05-13	2027-06-12	30	Yes
Final Walkthrough / Punch List	2027-06-12	2027-06-22	10	Yes
Project Closeout / Substantial Completion	2027-06-22	2027-07-07	15	Yes